

Performed by Marc Carey  
Began on Jul 31, 2026 at 10:54 AM  
Submitted on Aug 3, 2026 at 12:24 PM  
At Greiner Brothers Inc.

|                   |           |
|-------------------|-----------|
| Pass              | 62        |
| Fail              | 0         |
| N/A               | 19        |
| Missing           | 0         |
| Pass/Fail Percent | 100% / 0% |

**Checklist Notes**

This inspection report is proposed to serve as a compliance aid for the client to decrease the risk of detectible hazards. The primary function of this report serves to identify hazardous risks and insufficient protection which require corrective action or modified procedures. This report does not suggest that all other hazard(s) and provisions are unflawed at the time of this inspection. Adhering to any observation presented in this report does not guarantee the completion and success of the clients' obligations as may be required by any local, state or federal laws. No other liability is assumed by reason of this inspection report.

**Title**

Purdue Academic Building

**Location Details**

536 W. Michigan St. Indianapolis, IN 46202

**Signed By**

Marc Carey on Jul 31, 2026 at  
10:56 AM

**General**

Competent Person On-Site? **PASS**

Yes

**Notes**

On site Foreman - David

JHA Completed and available? **PASS**

Yes

First-Aid kit Available, stocked, and in date? **PASS**

Yes



Do employees know where to find proper SDS information? **PASS**

Yes

Working areas have properly lighting needed? PASS

Yes

### **Housekeeping**

Clear paths of travel or egress? PASS

Yes

Immediate workspace clean and orderly? PASS

Yes

Is work area clear of trash and debris? PASS

Yes

### **Personal Protective Equipment**

Is adequate PPE provided for the job? PASS

Yes

Are all employees wearing all required PPE for the task? PASS

Yes

Are all employees dress appropriately for the job and the weather? PASS

Yes

### **Power Tools**

All hand and power tools are in good serviceable condition? PASS

Yes



All Guards are in place and have not been bypassed? PASS

Yes




All tools are being used for their designated purpose? PASS

Yes

## Fire Protection

Fire Extinguishers are properly stored and are in serviceable condition? PASS

Yes



Fire extinguishers are in the immediate area while any hot work is being completed? PASS

Yes

## Electrical

GFCI in use on all Temporary power sources? PASS

Yes

Extension Cords in good serviceable condition? (including ground prongs)? PASS

Yes



Cords out of walkways and off of egress paths? PASS

Yes

Outer coating of electrical/extension cords free from any damage? PASS

Yes

Strain relief at the plug or cord in good condition? PASS

Yes

## Material Stacking & Cribbing

Cribbing base is sturdy and in serviceable condition (not damaged, rotten, molding)? PASS

Yes

Ground under cribbing is stable for storage? PASS

Yes


Material that is supposed to be stored in cribbing is stored properly and contained. PASS

Yes

## Hot Work

Oxygen / Acetylene - Cylinders properly secured and in upright position, barrier between cylinders, hoses, gauges, and flashback arrestors observed good condition? PASS

Yes



Cylinders not in use valve caps in place. Tanks properly secured and upright position? PASS

Yes

Welding - Electrodes removed from stingers when not in use? PASS

Yes

Welding stinger in good condition? PASS

Yes

Welding lead observed with no cut or damaged 10ft from stinger? PASS

Yes

Welder lugs properly covered? PASS

Yes

Ventilation adequate in and where welding or cutting is performed? PASS


Yes

Welding curtains are being utilized around welding areas? PASS

Yes

Fire extinguishers are available in the immediate area and are in servicable condition PASS

Yes



Fire watch is being used while completing hot work and being maintained 30 minutes after completion of hot work? PASS

Yes

### **Powered Industrial Truck (PIT)**

Have pre-use inspections been completed? PASS

Yes

Is the operator been properly trained to use PIT PASS

Yes

Is machinery in serviceable condition? PASS

Yes

Are users properly tied off if required? PASS

Yes

Are operators and others in the immediate work area keeping proper communication with each other? PASS

Yes

Entry door closed for chain installed prior to operation? PASS

Yes

### **Rigging & Hoisting**

Are rigging chains and nylon straps are in good condition? PASS

Yes

Are the rigging identification tags in place and visible? PASS

Yes



Are clear hand signals and clear communication being preformed while lifting materials? PASS

Yes

Are rigging chains and/or nylon straps inspected prior to use? PASS

Yes

### **Ladders**

Have ladders been inspected and are in good serviceable condition? PASS

Yes

Employees maintaining 3 points of contact? PASS

Yes

Employees using ladders for intended purpose? PASS

Yes

Has all required labels (warnings, load limits, etc...) PASS

Yes

### **Excavations**

Is competent person onsite? PASS

Yes

Are excavations continuously inspected for hazardous conditions? PASS

Yes

Have underground utilities have been located and marked? PASS

Yes

Have excavations been adequately sloped, benched, or shored if 5' or greater? PASS

Yes



Adequate means of evacuation/egress within 25' of lateral travel for employees? PASS

Yes

Are there adequate barricades/barriers for open excavations? PASS

Yes

Are spoil piles a minimum of two feet (2') from the excavation opening? PASS

Yes

Are all materials being stored a minimum of two feet (2') from the open excavations? PASS

Yes

Are sides of excavations properly shored, sloped, or shielded? PASS

Yes

### **Hole Openings**

Are holes greater than 2 inches in their least dimension protected by covers PASS

Yes



## Heavy Equipment

Are operators properly trained? PASS

Yes

## Fall Protection

Are Harnesses and Lanyard in serviceable condition? PASS

Yes

Are employees properly tied off when working at height? PASS

Yes

Are employees tied off on all mobile lifts as required by site requirements? PASS

Yes