

Performed by Jonathan Campbell
Began on Aug 14, 2026 at 09:14 AM
Submitted on Aug 17, 2026 at 09:33 AM
At Greiner Brothers Inc.

Pass	32
Fail	4
N/A	45
Missing	0
Pass/Fail Percent	88% / 11%

Checklist Notes

This inspection report is proposed to serve as a compliance aid for the client to decrease the risk of detectible hazards. The primary function of this report serves to identify hazardous risks and insufficient protection which require corrective action or modified procedures. This report does not suggest that all other hazard(s) and provisions are unflawed at the time of this inspection. Adhering to any observation presented in this report does not guarantee the completion and success of the clients' obligations as may be required by any local, state or federal laws. No other liability is assumed by reason of this inspection report.

Title

Purdue Academic Building

Location Details

Indianapolis, IN

General

Competent Person On-Site? **PASS**

Yes

JHA Completed and available? **PASS**

Yes

First-Aid kit Available, stocked, and in date? **PASS**

Yes

Do employees know where to find proper SDS information? **PASS**

Yes

Working areas have properly lighting needed? **PASS**

Yes

Are there any other site conditions that need to addressed? **FAIL**

Yes

Failed Finding Resolution Status - Unresolved

Housekeeping

Clear paths of travel or egress? **PASS**

Yes

Immediate workspace clean and orderly? **PASS**

Yes

Is work area clear of trash and debris? **PASS**

Yes

Personal Protective Equipment

Is adequate PPE provided for the job? PASS

Yes

Are all employees wearing all required PPE for the task? PASS

Yes

Are all employees dress appropriately for the job and the weather? PASS

Yes

Power Tools

All hand and power tools are in good serviceable condition? PASS

Yes

All Guards are in place and have not been bypassed? PASS

Yes

All tools are being used for their designated purpose? PASS

Yes

Fire Protection

Fire Extinguishers are properly stored and are in serviceable condition? PASS

Yes



Fire extinguishers are in the immediate area while any hot work is being completed? PASS

Yes

Material Stacking & Cribbing

Cribbing base is sturdy and in serviceable condition (not damaged, rotten, molding)? PASS

Yes



Ground under cribbing is stable for storage?

PASS

Yes

Material that is supposed to be stored in cribbing is stored properly and contained.

FAIL

No

Failed Finding Resolution Status - Unresolved



FL 15





FL14

Hot Work

Oxygen / Acetylene - Cylinders properly secured and in upright position, barrier between cylinders, hoses, gauges, and flashback arrestors observed good condition? PASS

Yes



Cylinders not in use valve caps in place. Tanks properly secured and upright position? FAIL

No

Failed Finding Resolution Status - Unresolved




Ventilation adequate in and where welding or cutting is performed?

PASS

Yes

Fire extinguishers are available in the immediate area and are in serviceable condition **PASS**

Yes



Fire watch is being used while completing hot work and being maintained 30 minutes after completion of hot work? **PASS**

Yes

Powered Industrial Truck (PIT)

Have pre-use inspections been completed? **PASS**

Yes

Is the operator been properly trained to use PIT **PASS**

Yes

Is machinery in serviceable condition? **PASS**

Yes

Are users properly tied off if required? **PASS**

Yes

Are operators and others in the immediate work area keeping proper communication with each other? **PASS**

Yes

Entry door closed for chain installed prior to operation? **PASS**

Yes

Ladders

Have ladders been inspected and are in good serviceable condition? **FAIL**

No

Failed Finding Resolution Status - Unresolved



FL14

Employees maintaining 3 points of contact? **PASS**

Yes

Employees using ladders for intended purpose?


PASS

Yes

Has all required labels (warnings, load limits, etc...)

PASS

Yes



Hole Openings

Are holes greater than 2 inches in their least dimension protected by covers

PASS

Yes

